

1. Force main length:

Force main diameter (inside):

Force main material (i.e., PVC C-900 class 150, ductile iron class 52, HDPE DR17 class 100, etc.):

Force Main is:

Elevation change from lift station site to force main discharge point:

Finish grade elevation at wet well:

Discharge piping elevation at valve vault:

Force main discharge elevation:

- 3. Influent sewer elevation:
- Peak design flow (maximum flow to lift station):
- 5 Standby generator requirement: (BY OTHERS)

Standby generator fuel:

Available power supply:

Additional loads on site (besides the lift station) to be powered by generator:

7. Electrical controls weather protection:

Weather protection structure is for:

1746 ft. (actual length along proposed alignment) 4 in. inside dia.

C900 CL150 PVC

New	<u>New</u>	Existing		
6.4	ft.			
58.5	ft.			
53.17	ft.			
64.36	ft.			
38.4	ft.			
<u>171.5</u> g.p.m. 93.3 TDH				
Permanent	<u>Permanent</u>	<u>Portable</u>	<u>None</u>	Don't Know
Diesel	<u>Diesel</u>	Natural Gas	<u>Propane</u>	
480V	<u>208V</u>	<u>240V</u>	<u>480V</u>	
3-phase	<u>Single-phase</u>	3-phase		
	KVA			
None	Enclosed Building	Shelter Structure	<u>None</u>	
Electrical C	ontrols Only	Electrical Controls Only		

NOTE: The generator and control structure is by others not Romtec Utilitie: Electrical Controls & Generator

Controls, Generator, Chemical Feed