

1. Force main length:

Force main diameter (inside):

Force main material (i.e., PVC C-900 class 150, ductile iron class 52, HDPE DR17 class 100, etc.):

Force Main is:

2. Elevation change from lift station site to force main discharge point:

Finish grade elevation at wet well:

Discharge piping elevation at valve vault:

Force main discharge elevation:

- 3. Influent sewer elevation:
- 4. Peak design flow (maximum flow to lift station):
- **5.** Standby generator requirement:

Standby generator fuel:

6. Available power supply:

Additional loads on site (besides the lift station) to be powered by generator:

7. Electrical controls weather protection:

Weather protection structure is for:

745 ft. (actual length along proposed alignment)3.06 in. inside dia.

HDPE

<u>New</u>	Existing

-2.8 ft.

160.7 ft.

157.2 ft.

158.12 ft.

151.7 ft.

90 g.p.m. @25.1 TDH

	None	<u>Permanent</u>	<u>Portable</u>	<u>None</u>	Don't Know
	SELECT ONE	<u>Diesel</u>	Natural Gas	<u>Propane</u>	
	480V	<u>208V</u>	<u>240V</u>	<u>480V</u>	
	3-phase	<u>Single-phase</u>	3-phase		
)		KVA			



Electrical Controls & Generator

Controls, Generator, Chemical Feed