

1. Force main length:

Force main diameter (inside):

Force main material (i.e., PVC C-900 class 150, ductile iron class 52, HDPE DR17 class 100, etc.):

Force Main is:

2. Elevation change from lift station site to force main discharge point:

Finish grade elevation at wet well:

Discharge piping elevation at valve vault:

Force main discharge elevation:

- 3. Influent sewer elevation:
- 4. Peak design flow (maximum flow to lift station):
- 5. Standby generator requirement:

Standby generator fuel:

Available power supply:

Additional loads on site (besides the lift station) to be powered by generator:

7. Electrical controls weather protection:

Weather protection structure is for:

800 ft. (actual length along proposed alignment)

6 in. inside dia.

HDPE

New New Existing

-3.8 ft.

99.25 ft.

95.25 ft.

95.5_{ft}.

84.3 ft.

350 @ 29.1 ft g.p.m.

	None	<u>Permanent</u>	<u>Portable</u>	<u>None</u>	Don't Know
	SELECT ONE	<u>Diesel</u>	Natural Gas	<u>Propane</u>	
	480V	<u>208V</u>	<u>240V</u>	<u>480V</u>	
	3-phase	<u>Single-phase</u>	3-phase		
•	-	ΚVΔ			

Enclosed Shelter **SELECT ONE None** Building Structure SELECT ONE Electrical Controls Only

Electrical Controls & Generator

Controls, Generator, Chemical Feed