

1. Force main length:

Force main diameter (inside):

Force main material (i.e., PVC C-900 class 150, ductile iron class 52, HDPE DR17 class 100, etc.):

Force Main is:

2. Elevation change from lift station site to force main discharge point:

Finish grade elevation at wet well:

Discharge piping elevation at valve vault:

Force main discharge elevation:

- 3. Influent sewer elevation:
- 4. Peak design flow (maximum flow to lift station):
- **5.** Standby generator requirement:

Standby generator fuel:

6. Available power supply:

Additional loads on site (besides the lift station) to be powered by generator:

7. Electrical controls weather protection:

Weather protection structure is for:

1112 ft. (actual length along proposed alignment)
12.5 in. inside dia.

Ductile Iron


	<u>New</u>	<u>Existing</u>
<u>5</u> ft.		
280 ft.		

274.5 ft. 285 ft.

266.29 ft.

3155 g.p.m. @ 46.2' TDH

Permanent	<u>Permanent</u>	<u>Portable</u>	<u>None</u>	Don't Know
Diesel	<u>Diesel</u>	Natural Gas	<u>Propane</u>	
480V	<u>208V</u>	<u>240V</u>	<u>480V</u>	
3-phase	<u>Single-phase</u>	3-phase		
	KVA			



Electrical Controls & Generator

Controls, Generator, Chemical Feed