

1. Force main length:

Force main diameter (inside):

Force main material (i.e., PVC C-900 class 150, ductile iron class 52, HDPE DR17 class 100, etc.):

Force Main is:

2. Elevation change from lift station site to force main discharge point:

Finish grade elevation at wet well:

Discharge piping elevation at valve vault:

Force main discharge elevation:

- 3. Influent sewer elevation:
- 4. Peak design flow (maximum flow to lift station):
- **5.** Standby generator requirement:

Standby generator fuel:

6. Available power supply:

Additional loads on site (besides the lift station) to be powered by generator:

7. Electrical controls weather protection:

Weather protection structure is for:

26 ft. (actual length along proposed alignment)

4 in. inside dia.

PVC C900

New <u>New</u> <u>Existing</u>

-5.4 ft.

4979.5 ft.

4974.21 ft.

4974.<u>11</u> ft.

4972.5 ft.

150 g.p.m.

None	<u>Permanent</u>	<u>Portable</u>	<u>None</u>	Don't Know
SELECT ONE	<u>Diesel</u>	<u>Natural Gas</u>	<u>Propane</u>	
240V	<u>208V</u>	<u>240V</u>	<u>480V</u>	
Single-phase	<u>Single-phase</u>	3-phase		
	K)//\			

Shelter

KVA

None Building Structure None

Electrical Controls Only

Electrical Controls Only

Enclosed

Electrical Controls & Generator

Controls, Generator, Chemical Feed