

1. Force main length:

Force main diameter (inside):

Force main material (i.e., PVC C-900 class 150, ductile iron class 52, HDPE DR17 class 100, etc.):

Force Main is:

2. Elevation change from lift station site to force main discharge point:

Finish grade elevation at wet well:

Discharge piping elevation at valve vault:

Force main discharge elevation:

- 3. Influent sewer elevation:
- 4. Peak design flow (maximum flow to lift station):
- **5.** Standby generator requirement:

Standby generator fuel:

Available power supply:

Additional loads on site (besides the lift station) to be powered by generator:

7. Electrical controls weather protection:

Weather protection structure is for:

2100 ft. (actual length along proposed alignment)
4.39 in. inside dia.

Existing

New

C900 DR25 CL100

New

	-1.5	ft.				
	344	ft.				
	340	ft.				
	338.72	ft.				
	330.7 ft.					
	<u>110</u> g.p.m.					
	None	<u>Permanent</u>	<u>Portable</u>	<u>None</u>	Don't Know	
	SELECT ONE	<u>Diesel</u>	Natural Gas	<u>Propane</u>		
	240V	<u>208V</u>	<u>240V</u>	<u>480V</u>		
	3-phase	Single-phase	3-phase			
)		KVA				
	None	Enclosed Building	<u>Shelter</u> <u>Structure</u>	<u>None</u>		
	SELEC	T ONE	Electrical Contro	lectrical Controls Only		
	Electrical Controls & Generator					

Controls, Generator, Chemical Feed