

1. Force main length:

Force main diameter (inside):

Force main material (i.e., PVC C-900 class 150, ductile iron class 52, HDPE DR17 class 100, etc.):

Force Main is:

Elevation change from lift station site to force main discharge point:

Finish grade elevation at wet well:

Discharge piping elevation at valve vault:

Force main discharge elevation:

- 3. Influent sewer elevation:
- Peak design flow (maximum flow to lift station):
- **5.** Standby generator requirement:

Standby generator fuel:

6. Available power supply:

Additional loads on site (besides the lift station) to be powered by generator:

7. Electrical controls weather protection:

Weather protection structure is for:

Need a waterproof outdoor control panel

mounted to an exterior block wall


1527 ft. (actual length along proposed alignment)

6 in. inside dia.

208V

PVC-C-900 CL-150				
New	<u>New</u>	<u>Existing</u>		
20.2	ft.			
1306.34	ft.			
1301.5	ft.			
1326.53	ft.			
1287.11	ft.			
<u>262</u> g.p.m.				
Permanent	<u>Permanent</u>	<u>Portable</u>	<u>None</u>	Don't Knov
Diesel	<u>Diesel</u>	Natural Gas	<u>Propane</u>	

240V



208V

Electrical Controls & Generator

Controls, Generator, Chemical Feed

480V