

1. Force main length:

Force main diameter (inside):

Force main material (i.e., PVC C-900 class 150, ductile iron class 52, HDPE DR17 class 100, etc.):

Force Main is:

2. Elevation change from lift station site to force main discharge point:

Finish grade elevation at wet well:

Discharge piping elevation at valve vault:

Force main discharge elevation:

- 3. Influent sewer elevation:
- 4. Peak design flow (maximum flow to lift station):
- **5.** Standby generator requirement:

Standby generator fuel:

6. Available power supply:

Additional loads on site (besides the lift station) to be powered by generator:

7. Electrical controls weather protection:

Weather protection structure is for:

100 ft. (actual length along proposed alignment)

3 in. inside dia.

PVC

New	<u>New</u>	Existing
<u>-3</u> ft.		
346 ft.		
343.5 ft.		
343 ft.		
335_ft.		

MAXIMUM 50 g.p.m. (5 GPM NORMAL) @67.7 TDH

	None	<u>Permanent</u>	<u>Portable</u>	<u>None</u>	Don't Know
	SELECT ONE	<u>Diesel</u>	Natural Gas	<u>Propane</u>	
	480V	<u>208V</u>	<u>240V</u>	<u>480V</u>	
	3-phase	Single-phase	3-phase		
)	N/A	KVA			
	None	Enclosed Building	<u>Shelter</u> <u>Structure</u>	<u>None</u>	
	SELEC	T ONE	Electrical Controls Only		

Electrical Controls & Generator

Controls, Generator, Chemical Feed