

1. Force main length:

Force main diameter (inside):

Force main material (i.e., PVC C-900 class 150, ductile iron class 52, HDPE DR17 class 100, etc.):

Force Main is:

2. Elevation change from lift station site to force main discharge point:

Finish grade elevation at wet well:

Discharge piping elevation at valve vault:

Force main discharge elevation:

- 3. Influent sewer elevation:
- 4. Peak design flow (maximum flow to lift station):
- **5.** Standby generator requirement:

Standby generator fuel:

6. Available power supply:

Additional loads on site (besides the lift station) to be powered by generator:

7. Electrical controls weather protection:

Weather protection structure is for:

575 ft. (actual length along proposed alignment)
7.98 in. inside dia.

C900 CL150

733 @ 44 TDH g.p.m.

	New	Existing
ft.		
4416.7 ft.		
4412 ft.		
4404.57 ft.		
4394.97 ft.		

None **Permanent** <u>Portable</u> Don't Know <u>None</u> SELECT ONE **Diesel** Natural Gas **Propane** 480V 208V 240V 480V 3-phase Single-phase 3-phase

SELECT ONE

| Selection | Shelter | Structure | Structure | Selection | Select

Electrical Controls & Generator

Controls, Generator, Chemical Feed