

1. Force main length:

Force main diameter (inside):

Force main material (i.e., PVC C-900 class 150, ductile iron class 52, HDPE DR17 class 100, etc.):

Force Main is:

2. Elevation change from lift station site to force main discharge point:

Finish grade elevation at wet well:

Discharge piping elevation at valve vault:

Force main discharge elevation:

- 3. Influent sewer elevation:
- 4. Peak design flow (maximum flow to lift station):
- **5.** Standby generator requirement:

Standby generator fuel:

6. Available power supply:

Additional loads on site (besides the lift station) to be powered by generator:

7. Electrical controls weather protection:

Weather protection structure is for:

1000 ft. (actual length along proposed alignment)
6 in. inside dia.

Existing

New

6" DI CL52

New

	67.8	ft.			
	5530.45	ft.			
	5526.45	ft.			
	5598.25	ft.			
	5512.55	ft.			
	<u>58</u> g.p.m.				
	Permanent	<u>Permanent</u>	<u>Portable</u>	<u>None</u>	Don't Know
	Propane	<u>Diesel</u>	<u>Natural Gas</u>	<u>Propane</u>	
	480V	<u>208V</u>	<u>240V</u>	<u>480V</u>	
	3-phase	Single-phase	3-phase		
)		KVA			
	Shelter Structure	Enclosed Building	<u>Shelter</u> <u>Structure</u>	<u>None</u>	
	Electrical Controls Only		Electrical Controls Only		

Controls, Generator, Chemical Feed

Electrical Controls & Generator