


PART 2: DESIGN DATA

If using assumed elevations, note this in Additional Information.



1. Force main length: 27 ft. (actual length along proposed alignment)

Force main diameter (inside): 4.3 in. inside dia.

Force main material (i.e., PVC C-900 class 150, ductile iron class 52, HDPE DR17 class 100, etc.): 4" DI

Force Main is: New New Existing

2. Elevation change from lift station site to force main discharge point: -4.7 ft.

Finish grade elevation at wet well: 7271 ft.

Discharge piping elevation at valve vault: 7266 ft.

Force main discharge elevation: 7266.33 ft.

3. Influent sewer elevation: 7235.77 ft.

4. Peak design flow (maximum flow to lift station): 225 g.p.m.

5. Standby generator requirement: None Permanent Portable None Don't Know

Standby generator fuel: SELECT ONE Diesel Natural Gas Propane

6. Available power supply: 480V 208V 240V 480V

3-phase Single-phase 3-phase

Additional loads on site (besides the lift station) to be powered by generator: _____ KVA

7. Electrical controls weather protection: SELECT ONE Enclosed Building Shelter Structure None

Weather protection structure is for: SELECT ONE Electrical Controls Only

Electrical Controls & Generator